Mayfield Community & Health Centre

October 2026 Update

Good progress continues to be made on the construction of the Mayfield Community and Health Centre and with completion still currently scheduled for the end of May 2027.

Most of the work undertaken in the last month has been underground, with the retaining walls, strip footings, drainage and service ducts, and sub-structure blockwork at the northern end of the site having been completed. The footings for the southern end are also virtually complete along with the drainage and service ducting. Backfilling is being undertaken behind the various retaining walls.

The exciting activity was late in September when a 120-ton mobile tower crane was on site for two days to off-load and install the pre-cast floor slabs for the health Centre. The crane was particularly high, and the top of the jib could be seen for miles around. The crane will return in mid-October to lay the pre-cast floor slabs for the community Centre. A photo of the crane in operation is attached.

Above ground, the new footpath at the main entrance, past the Scout and Guide Hall and into Court Meadow was completed in time for the carnival on 19th September 2026 and, along with widening the access by temporarily moving the security barriers, made access to Court Meadow on the carnival night relatively painless.

Parking of the Sunninghill vans has proved challenging but we are continuing to work with Sunninghill to minimize the impact on the village.

The above ground superstructure is still scheduled for installation in a 6-week period commencing early November 2026, which will represent a key milestone for the project. Once erected the outer stone/brickwork will be built.

Regular meetings with the Mayfield Community Centre CIO (who will be running the Community Centre post completion), are ongoing.

12 October 2026



